COMPLETION REPORT

1. **Name of the Work** : **Drilling of borewell in ward no.13 Shetty halli Sub division**
2. Sanctioned Estimate Amount : Rs. 20.00 Lakhs.
3. Head of A/c which is chargeable : P1802
4. Estimate Work Order No & Date : No EE/DD/WO/92/15-16. Dt: 31-03-2016.
5. Name of Contractor : M/S R.LINGAPPA AND SONS,
6. Time stipulated for completion of work. : 90 Days.
7. Delay in execution of work. : —
8. Measurement recorded MB No & Page No: 4163/15-16 4/6222-39
9. Check measurement of the Asst.Exe. Engg. :
10. Check Measurement of the MB No & Page No by Asst. Executive Engineer : 4163/15-16 4/6222-39
11. Check Measurement by Executive Engineer Vide Page No : AEE (SSD)
12. Name of the Official/Officer incharge of the work.
    a) Asst. Eng/ Jr. Engineer : Nagebhusan. G
    b) Asst. Executive Engineer :
    c) Executive Engineer : Jayalingppa.

Sanctioned Estimated Amount	Amount Claims as per actually	DIFFERENCE EXCESS	DIFFERENCE SAVINGS
RS. 20.00 Lakhs	1843296=00	—	156704=00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodies in the agreement.

ASST. ENGINEER / JUNIOR ENGINEER.

Asst Executive Engineer
SHETTYHALLI sub division
Bruhat Bangalore Mahanagara Palike